BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Providing and suppling Drinking Water in Ward No 13 Mallasandra, Shettyhalli sub Division
2	Estimated cost and Technical Sanction NO and Date	Rs.20.00 Lakhs, T.S No.30/20-21, 23.09.2020
3	Amount of Tender	1751526.00
4	Job Code No	013-20-000122
5	Name & Address of the contractor	M/s Shree Priya Enterprises
6	Aggrement No & Date	EE/DD/AGR/168 /20-21, Dt.01.02.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/168 /20-21, Dt.01.02.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	–
10	Date of receipt of application in Sub Division	
11	Weather time extended	No
12	Due date of Starting the work	01.02.2021
13	Due date of completion of the work	01.05.2021
14	Actul Date of completion of the work	31.05.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	01.05.2021 to 31.05.2021
17	No of Days	30 Days
18	Time Extension Recommended	01.05.2021 to 31.05.2021 30 Days

Scanned by CamScanner

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	✓
21	Approximate time required for completion on the work	30 Days ✓
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	

ASSISTANT ENGINEER
Ward No 13

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli Sub Division

EXECUTIVE ENGINEER
Dasarahalli Division

The Extn is approved for 30 days
with a fine of 20/- day

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Providing and suppling Drinking Water in Ward No 13 Mallasandra, Shettyhalli sub Division
2	Sanction Estimate Cost Rs.in Lakhs	20.00 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	1751526.00
4	Time Given to complete the tender work in Days From-To	01.02.2021 to 01.05.2021 90 Days
5	Progress achieved during the given tender period Rs.in Lakhs	
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	
7	EOT Required to complete the balance work in Days, From-To	01.05.2021 to 31.05.2021
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note : To substanciate financial progress i.e column No. (5)relavent records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER
Ward No 13

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli SUB DIVISION

EXECUTIVE ENGINEER
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ನಾಯಂಡಹಳ್ಳಿ ಉಪವಿಭಾಗ. ವಾಸರವಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿಬಿಎಂಪಿ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner